



Bald Hills Road Upgrade Stage 2A

Installation of new culvert bridge

Client District Council of Mount Barker

Location Mount Barker

Contract Value \$1.3 million

Completion Date July 2012

Project Description



- Stage 2A of the Bald Hills Road Upgrade comprises of 230 metres of road reconstruction and major culvert upgrading over the Mount Barker Creek.
- Construction under traffic flows of 5000 vehicles per day necessitating the construction of temporary road diversions.
- Widening of existing roadway to achieve a sealed roadway width of 10.4 metres accommodating 1.5 metres of sealed shoulder width.
- Demolition of existing and construction of new reinforced concrete culvert and pedestrian underpass.
- Shaping and scour protection within Mount Barker Creek.
- New deep lift asphalt pavement over a 150mm minimum depth granular working platform.
- Installation of safety barriers (W/Beam and Thrie Beam), electrical conduits, recycled water pipes and valving, kerbing and

Bardavcol Pty Ltd

7 Churchill Road North, Dry Creek SA 5094
Tel: +61 8 8260 5044 Fax: +61 8 8349 6715
marketing@bardavcol.com.au
www.bardavcol.com.au